




WE EXIST  
TO BUILD  
GREAT  
THINGS




Hugh Gloster First and  
Second Floor Renovations  
Project Summary Week of  
August 31<sup>th</sup> 2017

## HUGH GLOSTER FIRST FLOOR

CONSTRUCTION



WE EXIST  
TO BUILD  
GREAT  
THINGS




Hugh Gloster First and  
Second Floor Renovations  
Project Summary Week of  
August 31<sup>th</sup> 2017

## HUGH GLOSTER FIRST FLOOR

### CONSTRUCTION ACTIVITIES



**Ongoing Activities:**  
Phase

FINANCIALS



HUGH GLOSTER FIRST FLOOR  
CONSTRUCTION ACTIVITIES

**Ongoing Activities:**  
**Phase 1C Executive Vice Dean**  
Metal stud framing  
MEP in-wall rough-in  
HVAC and Fire sprinkler ceiling  
installation  
Interior window and door frame  
installation



**FINANCIALS**

GMP : \$17,305,262